

**ASSEMBLY QUESTION NO. 13464 MOVED BY MR. AHMAD KUNDI, EMBER PROVINCIAL  
ASSEMBLY, KHYBER PAKHTUNKHWA**

<b>Question</b>	<b>Reply by Department</b>
Will the Minister for Irrigation state that:	
(a) Is it true that Department has started a project in Dra Ismail Khan namely "Improvement /Extension of Guide Bund for Protection of area between guide bund and upto Spur No. 1 Dera Darya Khan bridge District D.I. Khan.	Yes
(b) It is also true that work order has been issued to the contractor.	Yes
(c) If the answers of (a) & (b) are in yes, then:	
(i) Please provide cost, date of commencement and completion period of the project.	Originally the PC-I was approved for Rs. 647.40 (M) during June 2014, work order was issued on 22-12-2014 and work was started, however due to floods and change in morphology of river the execution of approved scope of work was not possible and viable. Therefore, work was physically suspended and after carrying out fresh model study through Irrigation Research Institute (IRI) Nandipur Punjab, the revised PC-I was processed and approved for Rs. 270.154 (M) on 18-02-2020.
(ii) How much work is completed and how much funds have been spent so far, detail may be provided?	Now the expected date of completion of project is 30-06-2022. Whereas till date about 50% work of the revised scope is completed and funds to the tune of Rs. 135.641 (M) up to June 2021, has been spent so far.