سوال نمبر: 4757 منجانب: جناب سردار حسين چتر الى صاحب، أركن صوباني أسبلي نمبر شار سوال جوائب کیاوز پرابتدائی وثانوی تعلیم ارشادفر ما کیں گے کہ آیا ید درست ہے کہ تحکمہ بذانے چار سالوں میں ضلع چر ال کے (الف)۔ جی ہاں!  $(\mathbf{I})$ مختلف سکولوں کی اپ گریڈیشن اورنٹی تنمیرات کی منظور ی دی تھی ؟ آیاریچی درست ہے کہان کیلیے فنڈ زبھی مختص ہواتھا؟ (*ب*) اگر(ا)و(ب) کے جوابات اثبات میں ہوں تو کتنے فنڈ زمخص (ج)۔ (3) ضلع چترال کے مختلف سکولوں کئے تھادران پر کیا پیش رفت ہوئی تفصیل فراہم کی جائے۔ گریڈی**ٹن اور ٹی تغییر**ات کے لیچ چارسالوں میں مختص ھُدہ فنڈز پر پیش رفت کی تفصیل لف ہے۔

PROGRESS REPORT OF ADP SCHEMES UNDER CHIEF MINISTER DIRECTIVES (ONGOING & NEW) DEO (MALE) OFFICE CHITRAL & STOOD ON 30/11/2016

					TOTAL	LARGET			FINANCIA	L FROGR	ESS			
S.No,	ACP No.	ADP Code No,	Name of Scheme	Date of Approval	Male	e Ferrala	Name of School	Approved cost	Expetr; upto 30/6/2016	Rolease CFY	Espeitr; CFV	Total Expdtr:	Remarks	
	C	NGOING	FOR 2013-14											
1	215	130416	Construct 5 C/Raoms in Chiccol under CS Directive	31/5/2013	à	0	1. GP5 Romburate 5 rooms	16.000	6 307	3,900	3.900	10.202	Upto lintal lavel	
2	216	130334	Estity of 100 P5 one for each in 95 constituency under OMD 5 Male for Chitral	73/4/2015	1	1	1. GPS at Bulasht Rech	32.00C	5-374	0	0	5.374	Supper structure completed	
з	234	130431	Updrdh, of Two MS L, HS in Chitra under CS Directive	31/3/2013	1	o	1. GMS Yarkhune Lasht	17.785	0	4.000	4,000	4,000	Main building intel level, 5/L& 5/Wi work in progress.	
4	247	130335	Constn, of huilding for renaed Schools (26 Pry: 50 Micdia) Ct for Chicral	16/2/2015	1	Ö	GP5 Shishi	76 (88)	0	0		0	Work lintel level	
5	251	130343	Upgedri; of 25 H5 to H55 in KPK 2 for Chitral (CMO)	25/8/2014	1	0	1. GHS Barum Ovir	24.300	24.000	3.6 <sup>2</sup> .C	1,660	25,560		
6	252	130341	Upgrdn; of 50 MS to HS in	25/05/2014	2	0	1. GMS Screch 2. GMS Rumboor	29.000	5.000	1.500	1 500	6,500	Ceiling work in progress Super structure in progress	
7	253	132342	KPK4 for Chitrel (CMD) 1. Upgrdn; of 40 Not GMS to GHS		2	0	1. GMS Parsan			1 005	1.005	5,755	Super structure in progress	
×.	and.	6.010-07%	a opposition to those the offer	25/8/2014			2. GM5 Washich	29.000	4.750	1.005	1.000	3.1.55	Rooting in progress	
	ONGO	ING FOR	THE YEAR, 2014-15											
8	217	140408	Conversion of 100 GMPSs into	23/4/2015	2	C	1.GMP5 Beshqur Fay:	31,342	1.000	C	0	1.090	G/L& B/W completed & building OPC lev	
			regular Primery School in KP D2 for Criteral				2.GMP5 Brosh Gole						Supper structure is in progress	
0%	219	140512	Estt; of 160 Primery Schools in KP 04 for Chicral (2 in each constituecy)	23/4/2015	1	з	1., GP5 Birir Nisar	51.342	9.375	c	0	9:375	Work is in progress	
3.9	256	140193	Science Lab Project;	8/10/2014	10	0	1. GHS Birgan sar						Suppor structure is in progress	
		140155	Constn: of 550 Science Lab in KP				2. GHS Arkan						Finishing stage	
			in High Schools 10 for Chitral				3. GHS Kuju						Reat Isid	
							4. GHS Madaklasht						Finishing stage	
							S. GHSS Garum Clrashma	30.979	30.978 7.527 0 0	c	7.527	Finishing stage		
							6. GHS Charun		1.00000000				Roofing in progress Supper structure is in progress	
		-					7, GHS Khot	_					Supper structure is in progress	
							8. GHS Rech						Supper structure is in progress	
							9. GHS Zondrangram	-					Above DPC level	
	1000	-				-	10.GHS Istare.	35.34	4.000			4.000		
11	257	140195	Lipgrin: of 100 Fry: School to Middle in KP2 for Chittal-one in each	18/10/2014	1	1	LPs Mom	25 314	4,000	1. 3	8 8	966	Roofing in progress	

						* LOCET			FNANCIA	L PROGR	ESS			
S N	ADF NO	ADP Code No.	Name of Schemu	Date of Approval		Female	Name of School	Approved cost	Expdfr: upto 30/6/2016	Release (19		Total Exedit:	Remains	
_			constituency.	2=/4/2015	4	0	GHS Sumburzte	30 (tan	0.875	1	0	0.87	Developmental work done but due to non-pryment of land cost site not so fa	
3.	258	140197	Upgrdn. of 100 High Schools to Higher Secy, in KP 01 for Chitral	2314,2013								-	been rieat.	
1	261	140200	Construct 100 Exam. Half in RPIn 1-5 B-1-55 02 for Chicral	16/2/2015	1	1	GHSS Gerum Chashma	13.124	4.00C	(		4.00		
1		140206	Reconstruction of Leisting Pry., Middle, & High Schools (50 each)	23/4/2015	1	7	1. GMS Rumboor 2. GHS Behmi (Middle partion)	25:405	5 749			0 5.74	g Popling in progress	
-	ONG	OING FOR	2 for Critral THE YEAR, 2015-16								-	-	+ PC-1 submitted & Presented to DDW	
,		150555	Lipgrdn, of 30 Boys High Schools to	-	- 2	2	ð	L. SHS Baranis	-			-	-	PC-1 submitted to Eirector
			Higher Secy, in KF 02 for Criteral		-	-	2. GHS Madaklasht	25, 22	1	0	-		Scheme upproved & Revised FC-1 presented DOWP again after lactusion of Exam; Hall &	
	6 274	150714	Upped to of 20 lines Middle School to High in RP 1 for Chitral	14/4/2016	1	0	GMS Jinj ratekolt			-	-	-	- Claucmitted & Presented to DDW	
	7 275	150730	Estimation Boys Secondary Schools in KP 01 for Chitral	-			GMS Nishkoh		-	-	-	+	10.200	
-	NEW SCHEMES FOR 2016-17						GPS Phargram Laspure	-	0		Ć.		0	
	18 221	1		-			GPS Phargram Laspure	376.81	0 77.95	2 14.0	45 12.0	65 90,0	PC-1 submitted & Presented to DDV	
-	-		Total:-		_	_		41 51.00				A	Y I	

				CH	TRAL	AS ST	TOOD ON 30	/11/201	6				
			2013-14										
					TOTAL T	ARGET							
SNo	ADI No		Name of Scheme	Date of Approval	Male	Female	Name of School	Approved	Expdtr; upto	Release	Expdir;	Total	Remarks

SN0	No,	Code No,	Name of Scheme	Approval	Male	Female	Name of School	Approved cost	t xpatr; upto 30/6/2016	Release CFY	Expdir; CFY	Total Expdtr:	Remarks
1	216	130334	Eatt; of 100 Pry: Schools in KPK 2 for Chitral 1 for female	16.2 2015		1	GGP5, Baradam	16.00	5.374	с	0	5.374	s 5/51-utture completed, li.Wor ir progress
2	249	130337	Constn; of 10 Distt; Edu; Offices for female in KPK	16.12.2013	c	1	DEO (F) Office Chitral	10.829	0.360	0.360	0.360	0.720	Lower portion completed
3	250	130339	Construction of 05 Cluster Hostel's for female in KPK	16.12.2013	č	1	Danin Chitral	23.156	6,980	1.800	1.800	8.780	Roofing in progress
4	235	130414	Upgrdn; of GGMS Bumburate to High in Chitral.	28.8.2014	i i	1	GGMS, Bumburate	21.350	5.000	3 525	3.625	8.825	Work in progress
107	236	130415	Up gradation GGPS, Bumburate to Middle Level	25.8.2014	6	1	GGPS, Bumburate	13,556	1.314	2.771	2.771	4.085	Work in progress
6	237	130417	Construction of 100 students Hostel Girls in Bumburate	10,2.2015	ċ	1	Bumburate Chitra	162.090	10.000	2.500	2.500	2.500	OPC in progress
			2014-15										
7	257	140195	Up gradation of 99 Primary Shools to Middle 2 for Chitral 1 for female	16.2.2015	6	1	GGMS, Muzhgole.	25.314	4.000	0.000	0.000	4.000	United lovel completed
8	259	140198	Upgradation of 100 Middle School to high 2 for female Chitral.	16.2.2015		2	1. GGMS, Z/Gram, 2. GGMS, Jughoor	36.000	8.375	c	0	8.375	Completed upto DPC level
9	261	140200	Construction of 100 Exam: Hall in KPK 2 for Chitral 1 for female	16.2.2015	1	1	GGHS, Warijun	13.124	4.000	0.000	0.000	4.000	Work in progress
10	264	140206	Provision of funds for re-constructions of 97 existing Phy, Middle & High 3 for Chural 1 for Female	16.2.2015		1	55H5. Boon:	12.144	5.749	0	0	5 749	Roofing in progress
11	140	140406	Provision of funds for 41 Kos Farly Childhood Education (ECE) Prject S8SE 2 for Chitral 1 for female	16.2.2015	3	1	GGP5, Boonigole	0.650		0.650	0.650		Completed.
			2015-16										
12	219		Estt: of 100 Girls Primary Schools in KPK 1 for female	21,10,2015	1	1	GGP5, Phask Yarshun	18.739	0.000	0.000	0.000	0.000	Work started.
13	219		Estt: of 100 Girls Primary Schools in KPK 1 for female	21.10.2015	Ċ	1	GGPS, Kashindel	0.000	0	0	o	C	Not aspproved in DDWP
14	250	150640	Provision for new policy initiatives in Elem: & Secondary Education	30.11.2015		1 2	GGPS, Drosh. GGP5, Aryan	1.680	0.000	0.000	0.000	1.680	Completed.

Jux			5		. •
	Sector / Development of Fby Area in Permany Schools.		5  66PS, Noradu    4  66PS, Hoeleran    5  3205, Low    6  66PS, Morankan    6  66PS, Marken    7  66CMS, Nama    9  66CMS, Nama    10  66CMS, Nama    11  66PS, and Lisht.    12  66PS, Mardin.    13  66CMS, Demon Britle.    14  63PS, Demon Britle.	muleiad.	
5	pecial toritatives 2015-15 Sh: hexelopment of Play Area in simour Schnöls.	14 1.2016	1  Form AMBOLIN  4.080  C  0  4.080  C    2  COT 0.261		

