

سوال نمبر: 259

منجانب: محمد ریاض صاحب، رکن صوبائی اسمبلی

نمبر شمار	سوال	جواب
(الف)	کیا وزیر بلدیات ازراہ کرم ارشاد فرمائیں گے کہ سال 2018 تا 2023 کی اے ڈی پیز میں حلقہ PK-95 کے لئے کتنا فنڈ مختص کیا گیا تھا؟	سال 2018 تا 2023 کی اے ڈی پیز میں حلقہ PK-95 کے لئے مختص، جاری اور خرچ شدہ رقم کی تفصیل منسلک ہے
(ب)	مذکورہ فنڈ میں سے کتنا جاری اور کتنا خرچ ہوا تھا؟	جاری اور خرچ شدہ فنڈز کی تفصیل منسلک ہے۔
(ج)	مذکورہ خرچ شدہ فنڈز کہاں کہاں پر اور کن کن سکیموں میں خرچ کیا گیا ہے مکمل تفصیل فراہم کی جائے۔	تمام سکیموں کی تفصیل بمع خرچ شدہ رقم کی تفصیل منسلک ہے

**QUESTION NO.259**

**MR. MUHAMMAD RAIZ SHAHEEM MPA PK-95**

**DETAIL OF PK-95 SCHEMES FROM 2018 TO 2023 IN RESPECT OF ASSISTANT DIRECTOR LG & RDD  
KURRAM**

<b>1</b>	<b>191908-Construction &amp; B/Topping of Farm to market road in Lower Kurram</b>	<b>49.383</b>	<b>33.626</b>		
----------	---	---------------	---------------	--	--

**Details**

S. No	Name of Scheme	App: Cost	Expenditure	Physical %age	Remarks
1	Construction of BT Road Wali China LK	10.5	7.477	100%	
2	Construction of BT Road Tangi LK	7.606	5.774	100%	
3	Construction of BT Road Bilyamin LK	6.576	4.605	100%	
4	Construction of BT Road Bagzai LK	7.531	4.447	100%	
5	Construction of BT Road Arawali LK	10.364	6.362	100%	
6	Construction of BTR at Mirmat Kali new Abadi LK	6.806	4.961	100%	
<b>Total</b>		<b>49.383</b>	<b>33.626</b>		

<b>2</b>	<b>191622-Execution of Rural Work Programme</b>	<b>3.917</b>	<b>3.333</b>		
----------	---	--------------	--------------	--	--

**Details**

1	Construction of Protection wall at Kochi Bridge	1.617	1.380	100%	
2	Retaining wall at Pirqayum near Alama Iqbal School Zabit Khan Korona LK	0.500	0.500	100%	
3	R/wall at Arawali Sahi Gul Korona LK	0.500	0.466	100%	
4	Retaining wall at Pirqayum near Alama Iqbal School Zabit Khan Korona LK	0.5	0.500	100%	
5	Spur/Protection wall at Tanorak	0.8	0.487	100%	
<b>Total</b>		<b>3.917</b>	<b>3.333</b>		

<b>3</b>	<b>191647-PCC Link Road &amp; Dinking water Supply Schemes in District Kurram</b>	<b>22.970</b>	<b>13.892</b>		
----------	---	---------------	---------------	--	--

**Details**

1	Construction of PCC Link Road at Zareef Kali Tarali CK	0.500	0.443	100%	
2	Construction of PCC Link Road at Abid Kali Tarali CK	0.500	0.438	100%	
3	Construction of PCC Link Road at Koda Kali Lal Muhammad Korona CK	1.000	0.508	100%	
4	Construction of PCC Link Road at Shashu LK	1.000	0.727	100%	
5	Construction of PCC Link Road at Khar Kali Rashid Abad LK	0.800	0.000	100%	
6	Construction of PCC Link Road at Yousaf Kali Kochi LK	1.500	1.240	100%	
7	Construction of PCC Link Road at Abdul Janan Kali Kochi LK	1.500	1.033	100%	
8	Construction of PCC Link Road at Sewak Mudrassa CK	1.000	0.610	100%	
9	Construction of PCC Link Road at Badama CK	1.000	0.836	100%	
10	Construction of PCC Link Road at Pirqayoom LK	3.684	1.216	100%	
11	Construction of Dug well at Barkat Muhallah Mir Bagh LK	0.753	0.738	100%	
12	Construction of Dug well at Hussain Muhallah Sateen LK	0.753	0.742	100%	
13	Construction of OHT at Usmania Masjid Bilal Muhallah Sadda	0.800	0.686	100%	
14	Construction of PCC Link Road at Tindo Kali CK	0.500	0.402	100%	
15	Construction of PCC Link Road at Tindo Mudrassa kali CK	0.500	0.387	100%	
16	Construction of PCC Link Road at Nek Marjan Kali Malik Sher Khan Khapa CK	0.500	0.365	100%	
17	Construction of PCC Link Road at Sardar Kali Malik Sher Khan Khapa CK	0.500	0.244	100%	
18	Construction of PCC Link Road & Rehblitation of Pipe Line Alisherzai	0.500	0.000	100%	
19	Construction of PCC Link Road at Anwar Kali Alisherzai Severi	0.500	0.000	100%	
20	Construction of PCC Link Road at Tanorak Kali CK	0.500	0.306	100%	
21	Construction of PCC Link Road at Shams UL Haq Mudarassa Tanorak	0.500	0.306	100%	
22	Construction of OHT Perano Kali Makhizai LK	0.560	0.441	100%	
23	Construction of OHT at Mirbagh CK	0.560	0.453	100%	
24	Construction of PCC Link Road at Makhrani	1.000	0.595	100%	
25	Construction of PCC Link Road at Mirbagh CK	1.000	0.255	100%	
26	Construction of PCC Link Road at Saraghurga	0.500	0.410	100%	

**QUESTION NO.259**

**MR. MUHAMMAD RAIZ SHAHEEM MPA PK-95**

**DETAIL OF PK-95 SCHEMES FROM 2018 TO 2023 IN RESPECT OF ASSISTANT DIRECTOR LG & RDD  
KURRAM**

27	Construction of OHT at Pirqayoom Abdul Jalil Colony	0.560	0.511	100%	
<b>Total</b>		<b>22.970</b>	<b>13.892</b>		
<b>4</b>	<b>Municipal Services and Commercial Area Development in District Kurram</b>	<b>50.432</b>	<b>43.183</b>		
<b>Details</b>					
1	Solar light at Sadda 18 Nos	4.99	4.702	100%	
2	Solar light at Khar Kali 4 Nos	1.11	1.035	100%	
3	Solar light at Gharbina 4 Nos	1.11	1.035	100%	
4	Solar light at Sateen 5 Nos	1.39	1.301	100%	
5	Solar lights at Balish khel 5 Nos	1.39	1.301	100%	
6	Solar lights at Sameer 5 Nos	1.39	1.035	100%	
7	Solar lights at Alizai Tehsil 8 Nos	2.22	2.070	100%	
8	Solar lights at Ibrahimzai 4 Nos	1.11	1.035	100%	
9	Construction of Public Latrine at Sadda Tehsil	1.97	1.273	100%	
10	Construction of Public Latrine at Post Office Sadda No.1	1.97	1.640	100%	
11	Construction of Public Latrine at Post Office Sadda No.2	1.97	1.763	100%	
12	Construction of Public Latrine at Baggen LK	1.97	1.970	100%	
13	Construction of Public Latrine at Alizai Tehsil No.1	1.97	0.860	100%	
14	Construction of Public Latrine at Alizai Tehsil No.2	1.97	1.593	100%	
15	Construction of Waiting Shade at Sadda Town Area 2 Nos (2x687000)	1.60	0.805	100%	
16	Construction of Waiting Shade at Sadda Pirqayum & Sadda 2 Nos (2x687000)	1.37	1.089	100%	
17	Construction of Waiting Shade at Alizai & Baggen 2 Nos(2x687000)	1.37	1.198	100%	
18	Construction of Waiting Shade at Main Road Shakardara & Sateen LK 2 Nos (2x687000)	1.37	1.206	100%	
19	Construction/Pavement of Street/Path at Sadda Town No.1	1.89	1.637	100%	
20	Construction of Street/Path at Sadda & Sateen	2.00	1.962	100%	
21	Construction of Street/Path at Sakhi Ahmad Shah	2.00	1.961	100%	
22	Construction of Street/Path at Alizai LK	2.00	1.393	100%	
23	Construction of Street/Path at Gharbina LK	2.00	1.425	100%	
24	Construction of Street/Path at Sadda Pirqayum LK	2.00	1.962	100%	
25	Construction of Street/Path at Sadda Slaughter House Area	2.00	1.653	100%	
26	Construction OHT at Sakhi Ahmad Shah Korona Sadda	0.87	0.852	100%	
27	Pavement of Different Streets and Rain at Lower Kurram	2	2.000	100%	
28	Pavement of Different Streets and Rain at Central Kurram	1.43	1.427	100%	
<b>Total</b>		<b>50.43</b>	<b>43.18</b>		
<b>5</b>	<b>200271(2021-22) Low cost DWSS in district Kurram</b>	<b>54.250</b>	<b>6.527</b>		
<b>Details</b>					
1	Construction of Dug well at Kochi Sharif Rahman Korona LK	1.100	0.000	0%	
2	Construction of OHWT at Haji Gul Syed Masozai Resident of Tawdi Oba	1.100	0.000	0%	
3	Construction of OHWT at Niaz Badshah Khar Kali	1.100	0.000	0%	
4	Construction of OHWT at Haji Nizam ud din at Murghan CK	1.100	0.000	0%	
5	Construction of OHWT at Haji Masta Jan/Gulab Jawdara Masozai	1.100	0.000	0%	
6	Construction of OHWT at Miram Gul Wazir Polaseen CK	1.100	0.536	49%	
7	Construction of OHWT at Ghulam Hassan Korona Malana sahra	0.700	0.000	0%	
8	Construction of Dug well at Sahi ahmad shah Tahir korona	0.700	0.000	0%	
9	Construction of Dug well at Upper Sadda khiwa khan korona	0.700	0.000	0%	
10	Construction of Dug well at Sultane masozai shafiq korona	0.700	0.000	0%	
11	Construction of Dug well at Samal khel chamkani	0.700	0.336	48%	
12	Construction of Dug well at Tandori Alisherzai Naimat ullah korona	0.700	0.000	0%	
13	Construction of Dug well at Durrani shahid korona lower kurram	0.700	0.000	0%	
14	Construction of Dug well at Pir qayum lower kurram	0.700	0.000	0%	

**QUESTION NO.259**

**MR. MUHAMMAD RAIZ SHAHEEM MPA PK-95**

**DETAIL OF PK-95 SCHEMES FROM 2018 TO 2023 IN RESPECT OF ASSISTANT DIRECTOR LG & RDD  
KURRAM**

15	Construction of Dug well at Kochi lower kurram lal qayum korona	0.700	0.000	0%	
16	Construction of Dug well at Tari mangal makhan korona upper kurram	1.100	0.000	0%	
17	Construction of OHWT at Sateen hussain mahal Lower kurram	1.100	0.000	0%	
18	Construction of OHWT at Sahi ahmad shah Muhammad rahman korona	0.700	0.000	0%	
19	Construction of Dug well at Kochi sher kally lower kurram	1.500	0.000	0%	
20	Construction of OHWT At Upper Sateen Lower Kurram	1.100	0.000	0%	
21	Construction of OHWT at Mirokas	1.100	0.000	0%	
22	Construction of Dug Well At upper Sadda	0.900	0.324	36%	
23	Construction of OHWT at Fayaz Koroona Lower Kurram	1.100	0.000	0%	
24	Construction of Dug Well At Dad kamar Koroona	0.900	0.000	0%	
25	Construction of Dug Well At Tandori	0.900	0.000	0%	
26	Construction of Dug Well At Mir Bagh	0.900	0.612	68%	
27	Construction of OHWT at Mir Bagh	0.750	0.000	0%	
28	Construction of OHWT Zahid Koroona and Asad Koroona	1.100	0.000	0%	
29	Construction of OHWT At Islam badshah Taritang, Installation of pipe line at Ghalyangio	1.250	0.000	0%	
30	Installation of Pipe Line Murghan, Warasta, KhawajaMurghan, Dar Kally Kotkey	2.000	0.000	0%	
31	Installation of pipeline at Pastawani, Ganda Manatu, Gul Nurani, Kunduli, Khazina, Naika Ziyarat	2.000	0.000	0%	
32	Installation of Pipe Line at Chamkani, Dargai, Chawdara, Sra Panary	1.900	0.000	0%	
33	Installation of pipeline at Pir qayum, Bilyamina, Kas, Sra Ghawarga	2.000	0.000	0%	
34	Construction of OHWT At Usman Khan Koroona	0.750	0.000	0%	
35	Construction of OHWT at Miangano kally	0.750	0.560	75%	
36	Construction of 2 Nos OHWT at Noor Mast and Zamir gul ustad at Kamran Kally	1.500	1.465	98%	
37	Construction of OHWT at Chamkani Daryabi Kally	0.750	0.560	75%	
38	Construction of OHWT at Makhizai	0.750	0.000	0%	
39	Construction of OHWT at Tangi	0.750	0.000	0%	
40	Construction of OHWT at Ali Jan Kally	0.750	0.537	72%	
41	Construction of OHWT at Rehman Sateen	0.700	0.682	97%	
42	Construction of OHWT at jamal Abdul Nazeer Bagzai	0.700	0.000	0%	
43	Construction of Dug well at Iqbal Khan and Tahir Khan	0.900	0.000	0%	
44	Construction of Dug well at Asad and Qaiser Khan Korona	0.900	0.000	0%	
45	Construction of Dug well at Nisar Ali Aqeel Hussain	0.900	0.000	0%	
46	Installation of Hand pump at Taritang, Bagh Kally, Woot Kally, wut manatu, star mundan	2.000	0.000	0%	
47	Installation of Hand pump at Chinarak, Sateen, Sarawoni Madrassa, Murghay Cheen, Gul Gunday	2.000	0.000	0%	
48	Installation of Hand pump at Gandao, Niaka Marjan, Mian Kally, Dostar Ali Kally, Durrani Camp Arawali	2.000	0.313	16%	
49	Installation of Hand pump at Mingak, Dogari Kally Kochi	0.800	0.000	0%	
50	Construction of OHWT at Star tapoo	0.750	0.602	80%	
51	Construticon of surface reservior at Tahir Korona, Haider Zaman	1.000	0.000	0%	
52	Installation of Hand pump at Tangi Miro Kas	0.400	0.000	0%	
<b>Total</b>		<b>54.250</b>	<b>6.527</b>		
<b>6</b>	<b>200275 (2021-22) Rural Approach road in district Kurram</b>	<b>83.800</b>	<b>32.875</b>		
<b>Details</b>					
120	Construction of PCC Link Road at Chapri Gul Ahmad Korona	0.500	0.346	69%	
121	Construction of PCC Link Road at Paroa kali Engineer Altaf Korona	0.500	0.463	93%	
122	Construction of PCC Link Road at Zaini Gul Rahman Korona	0.500	0.449	90%	
123	Construction of PCC Link Road at Makhizai Zubair khan korona	0.500	0.394	79%	
124	Construction of PCC Link Road at Kochi Khawaja islam korona	1.600	1.243	78%	

**QUESTION NO.259**

**MR. MUHAMMAD RAIZ SHAHEEM MPA PK-95**

**DETAIL OF PK-95 SCHEMES FROM 2018 TO 2023 IN RESPECT OF ASSISTANT DIRECTOR LG & RDD  
KURRAM**

125	Construction of PCC Link Road at Khar kali malak naiz badshah korona	0.500	0.000	0%
126	Construction of PCC Link Road at sateen Rahman kali	0.500	0.441	88%
127	Construction of PCC Link Road at Makhizai shurki malik attaullah jan	0.500	0.386	77%
128	Construction of PCC Link Road at Durrani Islam Jan Bangash korona	0.500	0.390	78%
129	Construction of PCC Link Road at Shasho Ghazi Marjan	0.500	0.431	86%
130	Construction of PCC Link Road at Shaho Rashid	0.500	0.432	86%
131	Construction of PCC Link Road at Shah nawaz kali Durani Jhangir khan korona	0.500	0.429	86%
132	Construction of PCC Link Road at haji samad khan korona	0.500	0.358	72%
133	Construction of PCC Link Road at Madkhoza imran khan korona	0.500	0.427	85%
134	Construction of PCC Link Road at Mashriq surpakh inayat korona	0.500	0.315	63%
135	Construction of PCC Link Road at Tarmai to poray mila malak gul faraz khan korona	0.500	0.469	94%
136	Construction of PCC Link Road at kotkia poray mela	0.500	0.000	0%
137	Construction of PCC Link Road at Shamkhi	0.500	0.405	81%
138	Construction of PCC Link Road at warasta	0.500	0.409	82%
139	Construction of PCC Link Road at Kharasho qari gul muhammad korona	0.500	0.409	82%
140	Construction of PCC Link Road at waqif & Rahman korona sadda	0.500	0.303	61%
141	Construction of PCC Link Road at Banda	0.500	0.000	0%
142	Construction of PCC Link Road at Tatang kali	0.500	0.474	95%
143	Construction of PCC Link Road at Kadda	0.500	0.433	87%
144	Construction of PCC Link Road at Tawdo Uba Gul Said korona	0.500	0.222	44%
145	Construction of PCC Link Road at kalat sardar korona	0.500	0.465	93%
146	Construction of PCC Link Road at Tarali muhammad Arshad korona	0.500	0.000	0%
147	Construction of PCC Link Road at khar kali malak nobat khan kali	0.500	0.305	61%
148	Construction of PCC Link Road at manato musakhel jawais jalil and ghari korona	0.500	0.240	48%
149	Construction of PCC Link Road at Sakhi ahmad shah wayat khan kali	0.500	0.231	46%
150	Construction of PCC Link Road at bagzai bararai akbar yousaf and Rashid Dr. yaqoot korona	0.500	0.222	44%
151	Construction of PCC Link Road at Shorko upper Bagzai Arhab and Babn badshah	0.500	0.213	43%
152	Construction of PCC Link Road at Bagen dago kali (siway wala) Haji Abdul Ghafoor korona	0.500	0.204	41%
153	Construction of PCC Link Road at Aysaz korona	0.500	0.195	39%
154	Construction of PCC Link Road at kochi	2.000	1.639	82%
155	Construction of PCC Link Road at Pirqayum	3.000	2.048	68%
156	Construction of PCC Link Road at Durani	2.000	1.652	83%
157	Construction of PCC Link Road at Shasho	2.000	1.460	73%
158	Construction of PCC Link Road at Sakhi ahmad shah	2.000	1.645	82%
159	Construction of PCC Link Road at Bagzai Borori	1.500	1.140	76%
160	Construction of PCC Link Road at salimo mila	0.500	0.456	91%
161	Construction of PCC Link Road at Alizai	0.500	0.000	0%
162	Construction of PCC Link Road at Makhizai	1.500	1.243	83%
163	Construction of PCC Link Road at Alwar mila	0.700	0.000	0%
164	Construction of PCC Link Road at Paracha colony guladin korona	1.000	0.640	64%
165	Construction of PCC Link Road at Chapri	1.500	1.007	67%
166	Construction of PCC Link Road at Jawdara	1.000	0.727	73%
167	Construction of PCC Link Road at Upper sateen	1.000	0.690	69%
168	Construction of PCC Link Road at Paloseen wazir	1.000	0.695	70%
169	Construction of PCC Link Road at Doll Ragma	1.000	0.601	60%
170	Construction of PCC Link Road at Bagen	1.000	0.843	84%
171	Construction of PCC Link Road at Warsata	1.500	1.324	88%

**QUESTION NO.259**

**MR. MUHAMMAD RAIZ SHAHEEM MPA PK-95**

**DETAIL OF PK-95 SCHEMES FROM 2018 TO 2023 IN RESPECT OF ASSISTANT DIRECTOR LG & RDD  
KURRAM**

172	Construction of PCC Link Road at sadda abbas zairat	1.000	0.000	0%	
173	Construction of PCC Link Road at Dand to payndia central kurram	3.000	0.000	0%	
174	Link road at Haji muhammad Zahir korona, munda, sher kali kochi, jamil badshah korona, LK.	2.000	0.574	29%	
175	Link road at liaq khan korona, arawali, samand khan korona, makhizai, LK.	2.000	0.000	0%	
176	Link road at said malook korona, ahamdi shama, waseem jan korona, baghzai, LK	2.000	0.000	0%	
177	Link road at farooq bangash korona, mulo kali, hayat khan korona, asad bagh LK.	2.000	1.787	89%	
178	Link road at Rehman gul korona, pirqayum, LK.	2.000	0.162	8%	
179	Link road at Rashid korona, durrani, ghunday kali, tariq abbas korona, sar pakh , parachamkani, CK	2.000	0.000	0%	
180	Link road at jahangir korona, shah nawaz kali, yaqoob khan korona, satee, LK	2.000	0.839	42%	
181	Link road at liaqat khan korona, gondal, parachamkani, abdur rehman korona, dand tangi, sangeen haji korona. LK & CK	2.000	0.000	0%	
182	Link road at rahim khan korona, takhto , malak khujamt khan korona, gharbina, ulas mir korona, sar pakh. LK & CK	2.000	0.000	0%	
183	Link road at Malik kibat khan korona, mir janan kaly wacha dara, fazal rahim korona, akharo kali, gondal. CK	2.000	0.000	0%	
184	Link road at yousaf tarali korona, zara mela kharkai, siraj uddin koronal, jawdara, masozai CK	2.000	0.000	0%	
185	Link road at Alif khan korona, dawigara nikka ziarat, naiz badar korona, hinduwani kaley, masozai, CK	2.000	0.000	0%	
186	Link road at saddique korona, kuz kaly tarali, mehboob khan korona, takhtakai, masozai, CK.	2.000	0.000	0%	
187	Link road at iqbal hussain korona, gawdar, saido korona, kot kota, masozai, CK.	2.000	0.000	0%	
188	Link road at kalat, mughal shah korona, gari kot, mehboob shah korona, tari tang, masozai, CK.	2.000	0.000	0%	
189	Link road at Malak akbar jan korona, essa khan korona, jabbo afridi, dawlat khan korona, alisherzai, Marghan, CK.	2.000	0.000	0%	
190	Link road at Janat gul korona, Zangalo, malik yousaf korona, donga kali, alisherzai, CK	2.000	0.000	0%	
191	Link road at malak sher haider korona, gul badshah korona, yasta, zeemusht, CK	2.000	0.000	0%	
192	Link road at Gul malik korona, gangura star mundane, zeemusht, CK	1.000	0.000	0%	
<b>Total</b>		<b>83.800</b>	<b>32.875</b>		
<b>7</b>	<b>200273(2021-22) Street pavement in district Kurram</b>	<b>80.300</b>	<b>39.164</b>		
<b>Detail</b>					
1	Construction of PCC Street with Drain at Bagen malak ruban korona	1.00	0.603	60%	
2	Construction of PCC Street with Drain at Alizai Aqeel hussain korona	1.00	0.000	0%	
3	Construction of PCC Street with Drain at Tangi Syed hadi hussain korona	1.00	0.000	0%	
4	Construction of PCC Street with Drain at Pir qayum Rahman Gul korona	1.00	0.710	71%	
5	Construction of PCC Street with Drain at Muzaffer kor ghayoor khan korona	0.50	0.000	0%	
6	Construction of PCC Street with Drain at Shasho Qader din korona	0.50	0.000	0%	
7	Construction of PCC Street with Drain at khapyanga Malik kabal khan korona	0.50	0.000	0%	
8	Construction of PCC Street with Drain at khapyanga malak zia ud din korona	0.50	0.000	0%	
9	Construction of PCC Street with Drain at Makhizai zubair bangesh korona	1.00	0.761	76%	
10	Construction of PCC Street with Drain at Sakhi ahmad shah kali hayat khan korona	0.50	0.329	66%	
11	Construction of PCC Street with Drain at Arshad mahmood korona Sadda	0.50	0.406	81%	
12	Construction of PCC Street with Drain at Chapri monir kali	0.50	0.385	77%	
13	Construction of PCC Street with Drain at Miro kass salam jan Chamkani	0.50	0.000	0%	

**QUESTION NO.259**

**MR. MUHAMMAD RAIZ SHAHEEM MPA PK-95**

**DETAIL OF PK-95 SCHEMES FROM 2018 TO 2023 IN RESPECT OF ASSISTANT DIRECTOR LG & RDD  
KURRAM**

14	Construction of PCC Street with Drain at Khazina Habib	0.50	0.000	0%	
15	Construction of PCC Street with Drain at Baza monir Chamkani	0.50	0.000	0%	
16	Construction of PCC Street with Drain at Awi dara Tanga, luqman korona	0.50	0.000	0%	
17	Construction of PCC Street with Drain at Murghan	0.50	0.480	96%	
18	Construction of PCC Street with Drain at Tandi kali	0.50	0.367	73%	
19	Construction of PCC Street with Drain at Samander kali Nabi shah	0.50	0.339	68%	
20	Construction of PCC Street with Drain at Tarali Goward kota	0.50	0.442	88%	
21	Construction of PCC Street with Drain at Bagzai haji abdul ghafar kali	0.50	0.446	89%	
22	Construction of PCC Street with Drain at Alwara mela noor khan kali	0.50	0.449	90%	
23	Construction of PCC Street with Drain at madukot qibat khan kali	0.50	0.000	0%	
24	Construction of PCC Street with Drain at Tari Tang Haji Ghafar kali	0.50	0.329	66%	
25	Construction of PCC Street with Drain at Mir bagh khalid badoor	0.60	0.000	0%	
26	Construction of PCC Street with Drain at Tako kali	0.50	0.406	81%	
27	Construction of PCC Street with Drain at Dapak muhammad Rashid korona	0.50	0.278	56%	
28	Construction of PCC Street with Drain at Gawaki malak nobat khan kali	0.50	0.321	64%	
29	Construction of PCC Street with Drain at Manatoo zamin master korona	0.50	0.000	0%	
30	Construction of PCC Street with Drain at polisin wazir malak miram jan killi	0.50	0.489	98%	
31	Construction of PCC Street with Drain at sateen Rahim khan korona	0.50	0.411	82%	
32	Construction of PCC Street with Drain at sakhi ahmad shah aurang zeb and ruban korona	0.50	0.380	76%	
33	Construction of PCC Street with Drain at Sultan korona Alwara zara mela	0.70	0.616	88%	
34	Construction of PCC Street with Drain at pirqayum	2.00	0.655	33%	
35	Construction of PCC Street with Drain at Upper sateen	1.00	0.585	59%	
36	Construction of PCC Street with Drain at Jelamay	1.50	0.918	61%	
37	Construction of PCC Street with Drain at Durrani	1.00	0.415	42%	
38	Construction of PCC Street with Drain at Upper sadda	1.00	0.000	0%	
39	Construction of PCC Street with Drain at Ahmadi shama	1.00	0.648	65%	
40	Construction of PCC Street with Drain at Shasho	1.00	0.684	68%	
41	Construction of PCC Street with Drain at Lower sateen	1.00	0.684	68%	
42	Construction of PCC Street with Drain at Badama	1.00	0.530	53%	
43	Construction of PCC Street with Drain at Tarali DImirzai	1.00	0.657	66%	
44	Construction of PCC Street with Drain at Rawaz zahid korona	0.50	0.271	54%	
45	Construction of PCC Street with Drain at Miro kass iqbal din korona	0.50	0.282	56%	
46	Construction of PCC Street with Drain at kalim abad islam korona	1.00	0.645	65%	
47	Construction of PCC Street with Drain at Abdul salam korona	0.50	0.300	60%	
48	Construction of PCC Street with Drain at Gogani taj nabi korona	0.50	0.267	53%	
49	Construction of PCC Street with Drain at Bagen mazida mela and khair ullah mela	1.00	0.797	80%	
50	Construction of PCC Street with Drain at Mia Pati Olas khan korona	0.50	0.000	0%	
51	Construction of PCC Street with Drain at Makhrani hussain gul korona	0.50	0.363	73%	
52	Construction of PCC Street with Drain at Gogani Barang korona	0.50	0.359	72%	
53	Construction of PCC Street with Drain at Chinarak muhammad khan korona	0.50	0.000	0%	
54	Construction of PCC Street with Drain at said ali mela	0.50	0.295	59%	
55	Construction of PCC Street with Drain at alizai lower kurram	0.50	0.299	60%	
56	Construction of PCC Street with Drain at kote kali rafi ullah korona	0.50	0.365	73%	
57	Construction of PCC Street with Drain at Rauz fazal korona	0.50	0.000	0%	
58	Construction of PCC Street with Drain at warsak muzafar korona	0.50	0.426	85%	

**QUESTION NO.259**  
**MR. MUHAMMAD RAIZ SHAHEEM MPA PK-95**  
**DETAIL OF PK-95 SCHEMES FROM 2018 TO 2023 IN RESPECT OF ASSISTANT DIRECTOR LG & RDD**  
**KURRAM**

59	Construction of PCC Street with Drain at Gul rabi korona Gogani	0.50	0.000	0%	
60	Construction of PCC Street with Drain at Shadawoni Madrassa	0.50	0.000	0%	
61	Construction of PCC Street with Drain at Bagen Raiz korona	1.00	0.794	79%	
62	Construction of PCC Street with Drain at Said karam Faiz korona	0.50	0.000	0%	
63	Construction of PCC Street with Drain at Tabi Tangai	0.50	0.000	0%	
64	Construction of PCC Street with Drain at Lalak korona Gowaki	0.50	0.317	63%	
65	Construction of PCC Street with Drain at Mathoza	0.50	0.426	85%	
66	Construction of Street pavement at imdad ullah palsin, dol ragha & zahir khan korona	2.00	1.280	64%	
67	Construction of Street pavement at chota mandori, tawez khan korona, dildar nasitkote, sara jan korona	2.00	1.408	70%	
68	Construction of Street pavement at sadda afzal korona, islam khan korona palosin, sadda lal korona.	2.00	1.987	99%	
69	Construction of Street pavement at shasho naheed korona, bilal korona	2.00	1.230	62%	
70	Construction of Street pavement at aziz korona, ayaz korona upper sateen, bilal muhallah, tindo danguwano kali	2.00	1.089	54%	
71	Construction of Street pavement at abdul khaliq korona, bushahra, iqbal korona, kaml hussain tangai, haji jabar arawali	2.00	1.913	96%	
72	Construction of Street pavement at shah nawaz pirqayum, malak muhammad tahir , mandori etc.	2.00	2.000	100%	
73	Construction of Street pavement at sultan muhammad arawali, masood rehman arawali, asif rehman uchat.	2.00	0.748	37%	
74	Construction of Street pavement at jamil malak muzafarkot said jamal haji mandori.	2.00	1.859	93%	
75	Construction of Street pavement at saqalain,bilyamina, nasir khan upper sateen.	2.00	1.821	91%	
76	Construction of Street pavement at shoukat khan chapar, ijaz ahmad takhtak doger.	2.00	0.000	0%	
77	Construction of Street pavement at imran doger alwara mela, etc	2.00	0.678	34%	
78	Construction of Street pavement at Fazal shah tarali, lalak shamsher kas gawaki, etc	2.00	0.000	0%	
79	Construction of Street pavement at majeed khan narari, zafar khan mamoor khan bagh kali.	2.00	0.000	0%	
80	Construction of Street pavement at aman ullah khan korona, jaway banda, tindo etc	2.00	0.000	0%	
81	Construction of Street pavement at khawajo murghan, abdul aziz kada, alisherzai etc.	2.00	1.663	83%	
82	Construction of Street pavement at ikhtyar sarpakh, wakil khan lokhay mian zangi kali, etc	2.00	0.000	0%	
83	Construction of Street pavement at Roman khan ismail khel khazina, zarmat khan Nargas.	2.00	0.000	0%	
84	Construction of Street pavement at masood mandori gundal ghalam nabi sultani, etc	1.00	0.559	56%	
<b>Total</b>		<b>80.30</b>	<b>39.16</b>		
<b>8</b>	<b>Uplift and Beautification of Urban Centres / Bazars In District Kurram</b>	<b>141.64</b>	<b>30.434</b>		
<b>Detail</b>					
1	Beautification of Shasho Bazar	7.75	5.804	75%	
2	Beautification of Pir Qayum Bazar	3.80	1.075	28%	
3	Beautification Arwaza Gundal Bazar	13.01	3.554	27%	
4	Beautification of Sateen Bazar	20.92	0.000	0%	
5	Beautification of Bagan Bazar	19.81	5.749	29%	
6	Beautification of Murghan Bazar	18.81	6.701	36%	
7	Beautification of Makhrani Bazar	18.69	3.051	16%	
8	Beautification of Alizai Bazar	38.85	4.500	12%	
<b>Total</b>		<b>141.64</b>	<b>30.43</b>		